



EXCAVATION PIT LOG

Number:

HA-1

Client:

True Life Companies, LLC

Sheet:

1 of 1

Location:

35180 Fireman's Circle; 35600 & 35700 Mitchell Road
Murrieta, Riverside County, California

Date Started:

11/18/2015

Date Finished:

11/18/2015

EEI Rep:

BM

Project No.:

AAA-72258.4

Excavation Method:

John Deere 310 / Backhoe

Trench width:

Trench

SAMPLE LOG

TRENCH LOG

Bulk	Sample Type	Blows Per 6"	Dry Unit Wt. (pcf)	Moisture (%)	Depth In Feet	USCS Symbol	Graphic Log	Geologic Description (SoilType, Color, Grain, Minor Soil Component, Moisture, Density, Odor, Etc.)
					1	ML		WEATHERED BEDROCK: Monzogranitics (Kpvg) DECOMPOSED GRANITICS ("DG") - SANDY-SILT, dark brown, damp, very dense; heavily weathered
					2	SM		@ 1' DECOMPOSED GRANITICS ("DG") - SILTY-SAND, pale green, brown, black and orange speckled, fine to coarse grained, damp, very dense; moderately weathered; refusal while digging with hand auger at 2-feet
					3			Total depth: 2-feet; refusal while digging with hand auger No groundwater encountered Trench backfilled on 11/18/2015
					4			
					5			
					6			
					7			
					8			
					9			
					10			
					11			
					12			
					13			
					14			



EXCAVATION PIT LOG

Number:

HA-2

Client:

True Life Companies, LLC

Sheet:

1 of 1

Location:

35180 Fireman's Circle; 35600 & 35700 Mitchell Road
Murrieta, Riverside County, California

Date Started:

11/18/2015

Date Finished:

11/18/2015

EEI Rep:

BM

Project No.:

AAA-72258.4

Excavation Method:

John Deere 310 / Backhoe

Trench width:

Trench

SAMPLE LOG

TRENCH LOG

Bulk	Sample Type	Blows Per 6"	Dry Unit Wt. (pcf)	Moisture (%)	Depth In Feet	USCS Symbol	Graphic Log	Geologic Description (SoilType, Color, Grain, Minor Soil Component, Moisture, Density, Odor, Etc.)
					1	ML		WEATHERED BEDROCK: Monzogranitics (Kpvg) DECOMPOSED GRANITICS ("DG") - SANDY-SILT, dark orange-brown, moist, very dense; heavily weathered
					2	SM		@ 1' DECOMPOSED GRANITICS ("DG") - SILTY-SAND, pale green, brown, black and orange speckled, fine to coarse grained, damp, very dense; heavily weathered; refusal while digging with hand auger at 2.5-feet
								@ 2.5' Becomes moderately weathered; refusal while digging with hand auger
					3			Total depth: 2.5-feet; refusal while digging with hand auger No groundwater encountered Trench backfilled on 11/18/2015
					4			
					5			
					6			
					7			
					8			
					9			
					10			
					11			
					12			
					13			
					14			